

QUARTERLY REPORT OF PPAs TO BE ACCOMPLISHED BY AGENCIES

Agency/ Address (LGU)	Project/Program/Activity Name	PPA Code (if any)	Location	Approved Budget of the Contract (ABC)	Fund Source	Contractor/Supplier (if any)	Contract Cost	Mode of Procurement	Start Date		No. of Extension	Target Completion Date	Project Status		Remarks	
									Actual date started (based on NTP)	Targeted start date (based on APP)			% of Completion	Total Cost Incurred to Date		
MARCOS, ILOCOS NORTE	CONSTRUCTION OF MOTORPOOL	2023 - 0961	BRGY. LYDIA, MARCOS, ILOCOS NORTE	3,000,000.00	20% DF 2022	RATC VENTURES, INC.	2,993,951.22	PUBLIC BIDDING	JANUARY 02, 2024	NOVEMBER 01, 2023		MARCH 22, 2024	75.00%	-	ONGOING. EXTENDED DUE TO REVISION OF PLANS	
	UPGRADING/CONCRETING OF FARM-TO-MARKET ROAD	2023 - 0941	SITIO NORTH PAROLA, BRGY. LYDIA, MARCOS, ILOCOS NORTE	5,000,000.00	LBM 83 ANNEX A RA 7171 2018	RATC VENTURES, INC.	4,994,985.11	PUBLIC BIDDING	JANUARY 02, 2024	NOVEMBER 01, 2023		MARCH 26, 2024	89.00%	2,038,952.92	ONGOING	
	CONSTRUCTION OF ONE BARREL BOX CULVERT	2023 - 0911	SITIO 4, BRGY. FERDINAND, MARCOS, ILOCOS NORTE	350,000.00	LBM 83 ANNEX A RA 7171 2018	TGBUILDERS CONSTRUCTION SERVICES	349,223.96	PUBLIC BIDDING	SEPTEMBER 18, 2023	JUNE 01, 2023		Orig: NOV 12, 2023 Rev01: JAN 31, 2024	100.00%	-	COMPLETED	
	CONSTRUCTION OF ONE BARREL BOX CULVERT	2023 - 0591	SITIO NAMNAMA, BRGY. ELIZABETH TO SITIO 5, BRGY. FERDINAND, MARCOS, ILOCOS NORTE	500,000.00	LBM 83 ANNEX A RA 7171 2018	TGBUILDERS CONSTRUCTION SERVICES	499,353.38	PUBLIC BIDDING	SEPTEMBER 18, 2023	SEPTEMBER 01, 2023		Orig: NOV 12, 2023 Rev01: JAN 31, 2024	100.00%	-	COMPLETED	
	CONSTRUCTION OF TWO BARREL BOX CULVERT	2023 - 0231	SITIO FILIPINAS, BRGY. VALDEZ, MARCOS, ILOCOS NORTE	700,000.00	LBM 83 ANNEX A RA 7171 2018	JIMMY AND JOHN SYDNEY CONSTRUCTION	698,079.54	PUBLIC BIDDING	MAY 31, 2023	APRIL 01, 2023			JULY 25, 2023	0.00%	-	PROJECT SUSPENDED DUE TO SCHEDULING OF WATER NIA IRRIGATION
	CONSTRUCTION OF SMALL DIVERSION DAM	2023 - 0341	SITIO 5, BRGY. FERDINAND, MARCOS, ILOCOS NORTE	2,000,000.00	LBM 83 ANNEX A RA 7171 2018	JIMMY AND JOHN SYDNEY CONSTRUCTION	1,997,414.39	PUBLIC BIDDING	JUNE 27, 2023	APRIL 01, 2023			AUGUST 21, 2023	100.00%	-	COMPLETED. Date of Completion: March 27, 2024
	CONSTRUCTION OF RETAINING WALL	2023 - 0521	BRGY. LYDIA, MARCOS, ILOCOS NORTE	4,000,000.00	LBM 86 RA 7171 FY 2020	RATC VENTURES, INC.	3,994,993.61	PUBLIC BIDDING	JANUARY 02, 2024	NOVEMBER 01, 2023			FEBRUARY 26, 2024	89.00%	-	PROJECT SUSPENDED DUE TO OVERLAPPING OF THE PROPOSED CIVIC CENTERS COLUMNS/PORCTIONS
	CONSTRUCTION OF CANAL	2023 - 0441	BRGY. DAQUIOAG, MARCOS, ILOCOS NORTE	2,000,000.00	LBM 86 RA 7171 FY 2020	TGBUILDERS CONSTRUCTION SERVICES	1,997,538.09	PUBLIC BIDDING	JULY 17, 2023	JUNE 01, 2023		Orig: Aug. 13, 2023 Rev01: Dec. 29, 2023	100.00%	1,997,538.09	COMPLETED	
	REHABILITATION OF CALIPAYAN SMALL WATER IMPOUNDING PROJECT	2023 - 0991	BRGY. DAQUIOAG, MARCOS, ILOCOS NORTE	7,500,000.00	DEPARTMENT OF AGRICULTURE	REMAR CONSTRUCTION	7,487,469.17	PUBLIC BIDDING	JANUARY 22, 2024	NOVEMBER 01, 2023			JULY 07, 2024	75.00%	-	ONGOING
	DREDGING (DESILTATION OF PADSAN RIVER ALONG PUROK UMA, BRGY. TABUCBUC, MARCOS, ILOCOS NORTE)	2024 - 0011	BRGY. TABUCBUC, MARCOS, ILOCOS NORTE	2,000,000.00	LDRRMF - TF CY 2020 & CY 2021	REMAR CONSTRUCTION	1,997,995.80	PUBLIC BIDDING	FEBRUARY 23, 2024	JANUARY 01, 2024			JANUARY 16, 2024	100.00%	-	COMPLETED
	REHABILITATION OF DAMAGED SLOPE PROTECTION AT FORTUNA, MARCOS, ILOCOS NORTE	2024 - 0031	BRGY. FORTUNA, MARCOS, ILOCOS NORTE	270,000.00	5% LDRRMF CY 2023	TGBUILDERS CONSTRUCTION SERVICES	269,659.37	PUBLIC BIDDING	MARCH 04, 2024	JANUARY 01, 2024			JANUARY 14, 2024	100.00%	-	COMPLETED
	CONSTRUCTION OF SANITARY LANDFILL (PHASE 2)	2024 - 0041	BRGY. IMELDA, MARCOS, ILOCOS NORTE	3,000,000.00	20% DF 2024	REMAR CONSTRUCTION	2,993,878.21	PUBLIC BIDDING	MARCH 08, 2024	JANUARY 01, 2024			MAY 30, 2024	50.00%	-	ONGOING
	IMPROVEMENT OF PARKS AND PLAZA (CONCRETING AND PAINTING OF BASKETBALL AND TENNIS COURT)	2024 - 0061	BRGY. LYDIA, MARCOS, ILOCOS NORTE	420,000.00	PARKS AND PLAZA 2024	TGBUILDERS CONSTRUCTION SERVICES	419,660.64	PUBLIC BIDDING	MARCH 15, 2024	MARCH 01, 2024			MARCH 26, 2024	100.00%	-	COMPLETED
	DEVELOPMENT OF PUBLIC CEMETERY (UPGRADING/ROAD WIDENING OF ACCESS ROAD)	2024 - 0081	BRGY. DAQUIOAG, MARCOS, ILOCOS NORTE	830,750.00	20% DF 2020	TGBUILDERS CONSTRUCTION SERVICES	830,188.91	PUBLIC BIDDING	MARCH 07, 2024	FEBRUARY 01, 2024			MARCH 20, 2024	100.00%	-	COMPLETED
	DEVELOPMENT OF SANITARY LANDFILL (CONSTRUCTION OF PERIMETER FENCE, SORTING AREA AND ACCESS ROAD)	2024 - 0091	BRGY. IMELDA, MARCOS, ILOCOS NORTE	550,000.00	20% DF 2020	TGBUILDERS CONSTRUCTION SERVICES	549,779.82	PUBLIC BIDDING	MARCH 08, 2024	FEBRUARY 01, 2024			APRIL 04, 2024	85.00%	-	ONGOING
CONSTRUCTION OF FARMERS' CIVIC CENTER	2024 - 0111	BRGY. LYDIA, MARCOS, ILOCOS NORTE	52,932,590.50	LBM 84 RA 7171 FY 2019 + LBM 86 RA 7171 FY 2020											ONGOING PROCUREMENT	

M.




QUARTERLY REPORT OF PPA's TO BE ACCOMPLISHED BY AGENCIES															
Agency/ Address (LGU)	Project/Program/Activity Name	PPA Code (if any)	Location	Approved Budget of the Contract (ABC)	Fund Source	Contractor/Supplier (if any)	Contract Cost	Mode of Procurement	Start Date		No. of Extension	Target Completion Date	Project Status		Remarks
									Actual date started (based on NTP)	Targeted start date (based on APP)			% of Completi on	Total Cost Incurred to Date	
	CONSTRUCTION OF FIVE (5) UNITS FLUE CURING BARN	2024 - 0121	BRGYS. MABUTI, IMELDA, LYDIA, & FORTUNA, MARCOS, ILOCOS NORTE	1,100,000.00	LBM 86 RA 7171 FY 2020										ONGOING PROCUREMENT

Prepared by:


ENGR. MARIELE MENOR
Municipal Engineer

Approved by:


HON. ANTONIO V. MARIANO
Municipal Mayor